

Batch #	Start Date	Start Time

- Check cleanliness of FD interior
- Empty drain bucket & close drain valve
- Clean work area
- Ensure vacuum valve is open
- Pre-freeze FD

**Notes:**

---



---



---



---



---



---



---

			Weights				
Tray	Contents	Pre-frozen	Initial	Check 1 :	Check 2 :	Check 3 :	Final
1		<input type="radio"/>					
2		<input type="radio"/>					
3		<input type="radio"/>					
4		<input type="radio"/>					
5		<input type="radio"/>					
6		<input type="radio"/>					

**Troubleshooting Tips:**

1. Add cooling fans to pump & compressor to avoid overheating
2. Check the door seal for any gaps or damage.
3. Ensure trays are not overloaded and food is spread evenly.
4. Clean any dust or debris from vents
5. Check for leaks in vacuum hose and connections

End Date	End Time	Total Time (hrs)

- Change pump oil
- Clean FD & work area
- Drain & remove water
- Set to FD default state

